



EXPOSITION LIGHT RAIL TRANSIT PROJECT  
**LOCAL JOBS PROGRAM**  
MONTHLY REPORT

May 26, 2010





## May 2010 Hourly Utilization

FCI/Fluor/Parsons, A Joint Venture	June 2006 Thru April 24 <sup>th</sup>	This Month Apr 25 <sup>th</sup> – May 15 <sup>th</sup>	Cumulative To Date	Projected At Completion
Total Hours	739,412.3	26,374.5	765,786.8	966,000
Hours Worked by Local Residents	234,847.8	10,439.5	245,287.3	327,220
	31.8%	39.6%	32.0%	33.9%
<b>Subcontractors:</b> (Based on reports received to date)				
Total Hours	682,607.0	45,158.8	727,765.8	982,996
Hours Worked by Local Residents	143,054.7	11,433.2	154,487.9	257,479
	21.0%	25.3%	21.2%	26.2%
<b>Totals</b>				
All Hours Worked	1,422,019.3	71,533.3	1,493,552.6	1,948,996
All Hours Worked by Local Residents	377,902.5	21,872.7	399,775.2	584,699
Local Residents Percentage	26.6%	30.6%	26.8%	30%



## May 2010 Workforce Utilization

FCI/Fluor/Parsons, A Joint Venture	Utilization Thru April 24 <sup>th</sup>	New Workers Apr 25 <sup>th</sup> – May 15 <sup>th</sup>	Cumulative To Date	Current Workers Apr 25 <sup>th</sup> – May 15 <sup>th</sup>
Total Workers	619	3	622	218
Total Local Workers	202	0	202	82
	32.6%	0%	32.5%	37.6%
<b>Subcontractors:</b> (Based on reports received to date)				
Total Workers	2542	144	2686	182
Total Local Workers	388.5	23	411.5	30
	15.3%	16.0%	15.3%	16.5%
<b>Totals</b>				
All Workers	3161	147	3308	400
All Local Workers	590.5	23	613.5	112
Local Workers Percentage	18.7%	15.6%	18.5%	28.0%



# DBE Goals and Signed Contracts

February 21, 2010 through March 20, 2010

