

**Local/Small Business Attainment
Project Completion through April 2016: 99%**

	Goal (%)	Current Attainment through April 2016 (%)	Current Attainment through April 2016 (\$)	Anticipated Attainment at Completion (%)	Anticipated Attainment at Completion (\$)
SBE	20.0%	142,278,447	24.2%	26.7%	\$156,959,383
Local SBE	7.0%	72,529,182	12.4%	13.9%	\$81,705,235

*Based on contract value of \$587,502,758 through April 2016

SRJV and its subcontractors have employed:

310 small businesses,

220 of which are local



Local Hire and Disadvantaged Attainment
Project Completion through April 2016: 99%

	Goal (%)	Current Attainment through May 2016 (Hours)	Current Attainment through May 2016 (%)	Anticipated Attainment at Completion (Hours)	Anticipated Attainment at Completion (%)
Local Hire	30.0%	1,014,821.6	48.5%	1,018,500	48.5%
Disadvantaged	10.0%	514,064.9	24.5%	514,500	24.5%
Apprentice*	16.7%	267,492.2	17.2%	268,400	17.2%
Total Hours		2,094,283.5		2,100,000	

*Operating Engineer Hours not included