

**Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530**

# LOCAL JOBS PROGRAM UPDATE REPORT TO THE AUTHORITY BOARD

## MAY 7, 2009

**Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530**

## LOCAL JOBS PROGRAM KEY ACCOMPLISHMENTS APRIL 1-30, 2009

- Jobsite Employment Center - Fully staffed and operational
- New Hiring Procedures for FFP
- New Hiring Procedures and Reporting Requirements for Subcontractors
- New Tracking and Reporting Procedures for Referrals to Pre-Apprenticeship and other Training Programs
- Placement of Apprentices from Pre-Apprenticeship Programs



Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530

## CURRENT UTILIZATION –TRADE/CRAFT WORKERS

<u>FFP : (Thru 4/30/09)</u>	<b>Current</b>	<b>To date</b>
Total employees on Project	161	311
Total Local employees on Project on	53	86
<u>SUBCONTRACTORS: (Thru 3/31/09)</u>		
Total employees on Project	131	1,196
Total Local employees on Project	4	133
<b>TOTAL ALL EMPLOYEES</b>	<b>292</b>	<b>1,507</b>
<b>TOTAL ALL LOCAL EMPLOYEES</b>	<b>57</b>	<b>219</b>



Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530

## CURRENT UTILIZATION - TRADE/CRAFT WORKERS April 2009

<u>FFP : (Thru 4/25/09)</u>	<u>April 2009</u>		<u>To Date</u>	
Total Hours Worked	25,371		335,420	
Total Local Hours Worked	7,915.5	31.2%	70,390	21.0%
<u>SUBCONTRACTORS: (Thru 3/31/09)</u>				
Total Hours Worked	4,316		158,876	
Total Local Hours Worked	191	4.4%	22,856	14.4%
<b>TOTAL ALL HOURS WORKED</b>	<b>29,687</b>		<b>494,296</b>	
<b>TOTAL ALL LOCAL HOURS WORKED</b>	<b>8,106.5</b>	<b>27.3%</b>	<b>93,246</b>	<b>18.8%</b>
<b>LOCAL AREA UTILIZATION</b>		<b>30%</b>		<b>30%</b>
<b>UTILIZATION EXCESS OR DEFICIT</b>		<b>(2.7%)</b>		<b>(11.2%)</b>



Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530

**JOBSITE EMPLOYMENT CENTER ACTIVITY**

April 1-30, 2009

**APPLICANTS**

**MCEPC Residents**

Total Construction Trade/Craft	90
--------------------------------	----

Total Construction Non-Trade/Craft	7
------------------------------------	---

Total Non-Construction	22
------------------------	----

**Non-MCEPC Residents**

Total Construction Trade/Craft	13
--------------------------------	----

Total Construction Non-Trade/Craft	0
------------------------------------	---

Total Non-Construction	0
------------------------	---



**Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530**

## JOBSITE EMPLOYMENT CENTER ACTIVITY

April 1-30, 2009

Number of Interviews Pending	0	
Number of Hiring Offers:		
Construction Trade Craft	8	
Construction - Non-Trade/Craft	1	
Non-Construction	7	
<b>Number of Hires Final (Hiring process Completed)</b>	<b><u>FFP</u></b>	<b><u>SUBS</u></b>
Construction Trade Craft	5	3
Construction - Non-Trade/Craft	1	
Non-Construction	5	



**Jobsite Employment Center: 3792 2<sup>nd</sup> Ave., Los Angeles, CA 90018 tel.323.290.7605 fax.323.290.1530**

## Pre-Apprenticeship Training Program Candidates

Name	Training Program	Status	Trade/Union	Sponsor
Givens	Local 300 Laborers Union Boot Camp	Completed training 4/17/09 – hired 4/20/09	Laborer - Level 1 Apprentice – Local 300	Robnett Electric
Bolden	Local 12 Operating Engineers Training Trust	Completed training and hired on 4/22/09	Apprentice Level 1 Operator – Loader/Roller	FCI/FFP