

ATTACHMENT B PROJECT MILESTONE ACHIEVEMENT SCHEDULE

PHASE2 OPERATIONS AND MAINTENANCE FACILITY ARCHITECTURAL, ENGINEERING, AND CONSTRUCTION SUPPORTSERVICES XP8902-005

Time is of the essence with respect to the timely completion of Project Milestones. Therefore, the contractor shall commence performance of the Work within ten (10) days after receipt of a EXPO Notice to Proceed and shall furnish sufficient forces, facilities equipment and materials necessary along with such hours, including extra shifts and overtime operations, so as to prosecute the Work to completion in accordance with the following major contract Milestone achievement dates:

Milestone	Description	Schedule From NTP
Table 1.0		
Facility Project Design Phase		
No. 1	Task 1: Program Verification and Final Mathematical Design	30 calendar days after EXPO NTP
No. 2	Task 2: Survey and Geotechnical	120 calendar days after EXPO NTP
No. 3	Task 3: Community Meetings	480 calendar days after EXPO NTP
No. 4	Task 4: Design and Construction Documents	480 calendar days after EXPO NTP
No. 4a	30% Design Submittals	180 calendar days after EXPO NTP
No. 4A	30% Design Review and EXPO Approval	194 calendar days after EXPO NTP
No. 4b	60% Design Submittal	314 calendar days after EXPO NTP
No. 4B	60% Design Review and Metro Approval	328 calendar days after EXPO NTP Contract.

Milestone	Description	Schedule From NTP
No. 4c	100% Design Submittal	418 calendar days after EXPO NTP
No. 4C	100% Design Review and EXPO Approval	432 calendar days after EXPO NTP
No. 4d	Construction Document Submittal	462 calendar days after EXPO NTP
No. 4D	CD Design Review and EXPO Approval of all Task 4 work.	480 calendar days after EXPO NTP Contract Milestone 4 complete
Design Validation for Construction Phase		
No. 5	Task 5: Sustainable Building Design completed and EXPO approved	480 calendar days after EXPO NTP
No. 6	Task 6: Constructability Reviews	480 calendar days after EXPO NTP
No. 7	Task 7: Environmental Testing	480 calendar days after EXPO NTP
No. 8	Task 8: Third Party Approvals and Permitting completed	540 calendar days after EXPO NTP
No. 9	Task 9: Safety Certification	540 calendar days after EXPO NTP
Construction Bid and Award Phase		
No. 10	Task 10: Bid and Award	580 calendar days after EXPO NTP.
On Going Construction Support Services Phase		
No. 11	Task 11: Construction Support	1120 calendar days after EXPO NTP